

## Site Ready Checklist

The following items must be ready before Dominion can schedule work.

1. The underground cable route must be cleared of trees, stumps and other obstructions.\*



Cable route is **not** to grade or clear of debris



Cable route is to grade and clear of debris

2. The cable route is at final grade.\*



Cable route is **not** to grade or clear of debris



Cable route is to grade and clear of debris

3. Lot lines and corners have been staked.
4. Stakes found missing must be replaced by your surveyors.
5. All private underground facilities have been located and marked.
6. The conditions listed must be maintained until electric service is installed.
7. Meter base and customer conductors are installed (refer to the Blue Book for details).
8. Obtain Electrical Inspection.
9. Conduit installations must be marked and a pull string available (if required).\*

\* These requirements only apply to underground construction projects.